

# **EXHIBIT "I"**

**Walsh, Mark**

---

**From:** Pifer Ray 1LT 105CES [RAY.PIFER@nystew.af.mil]  
**Sent:** Wednesday, March 07, 2007 10:12 AM  
**To:** Walsh, Mark  
**Cc:** 'Roberto Clark'; 'Harden, Greg'; Sanchez Louis Civ 105CES; Fenner Kevin MSgt 105MSG  
**Subject:** RE: Request for time extension

Mark,

After discussing this with LTC Johnson the base will agree to an extension until the 30th of March, Friday.  
All work, to include punch list items must be completed by this date.

Lt Pifer

---

**From:** Roberto Clark [mailto:rclark@thecfpgroup.com]  
**Sent:** Tuesday, March 06, 2007 12:02 PM  
**To:** 'Walsh, Mark'  
**Cc:** 'Pifer Ray 1LT 105CES'  
**Subject:** Request for time extension

Mark,

We would like to request additional time on the base contract of 15 days. We feel this time is justified to allow us to review and approve all of the numerous contract modifications (electrical, HVAC, fire). In addition, due to the lost time of the water damage incident.

Thank You

Roberto Clark, P.E

Pres./CEO

The CFP Group



1921 Gallows Rd., Suite 380

Vienna, VA 22181

t 703.752.0570, ext. 16

f 703.752.0573

www.thecfpgroup.com

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE J		PAGE OF PAGES 1   3	
2. AMENDMENT/MODIFICATION NO. P00003		3. EFFECTIVE DATE 08-Mar-2007		4. REQUISITION/PURCHASE REQ. NO. FB8322 8006-0001		5. PROJECT NO. (If applicable)	
6. ISSUED BY W912PQ - USP&FO-NY ATTN: MNPF-PC 330 OLD NISKAYUNA ROAD LATHAM NY 12110-2224		CODE W912PQ		7. ADMINISTERED BY (If other than item 6) W912PQ - USP&FO-NY MNPF-PC, ROOM 214 330 OLD NISKAYUNA ROAD LATHAM NY 12110-2224		CODE W912PQ	
8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code) CFP GROUP INC. THE ROBERTO CLARK 1700 ROCKVILLE PIKE #400 ROCKVILLE MD 20852-1631				9A. AMENDMENT OF SOLICITATION NO.			
				9B. DATED (SEE ITEM 11)			
				X 10A. MOD. OF CONTRACT/ORDER NO. W912PQ-06-C-0004			
				X 10B. DATED (SEE ITEM 13) 25-Apr-2006			
CODE 4D0J4		FACILITY CODE 4D0J4					
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS							
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15 and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.							
12. ACCOUNTING AND APPROPRIATION DATA (If required)							
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.							
A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.							
B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).							
X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52-243-4, Changes							
D. OTHER (Specify type of modification and authority)							
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>1</u> copies to the issuing office.							
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) Modification Control Number: w alsh3007199 See SF30 Block 14 Continuation Page							
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.							
15A. NAME <b>Roberto Clark, PE President</b>				16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) MARK R. WALSH / CONTRACTING OFFICER TEL: 516-766-4886 EMAIL: markwalsh@us.army.mil			
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)		15C. DATE SIGNED 3-9-07		16B. UNITED STATES OF AMERICA BY  (Signature of Contracting Officer)		16C. DATE SIGNED 09-Mar-2007	

EXCEPTION TO SF 30  
APPROVED BY OIRM 11-84

30-105-04

STANDARD FORM 30 (Rev. 10-83)  
Prescribed by GSA  
FAR (48 CFR) 53.243

W912PQ-06-C-0004

P00003

Page 2 of 3

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

MODIFICATION P0003

- A. This modification is issued to definitize an equitable agreement for the changes described below.
- B. The contract completion date is hereby extended from March 10, 2007 to March 30, 2007. The new completion date is inclusive of punch list completion and final site cleanup.
- C. The contract price is unchanged by this modification and remains \$4,689,500.
- D. This supplemental agreement sets forth complete and final equitable adjustment for the changes described above.
- E. In consideration of the modification agreed to herein as complete and final equitable adjustment for the changes described above, the contractor hereby releases the government from any and all liability under this contract for further equitable adjustment attributable to such fact or circumstances that are mutually agreed upon in this modification.

SECTION 00010 - SOLICITATION CONTRACT FORM

The facility code has changed from 3DXR8 to 4D0J4.

The contractor organization has changed from

SIM-G TECHNOLOGIES LLC  
ROBERTO CLARK  
1411 K STREET, NW  
SUITE 900  
WASHINGTON DC 20005-4196

to  
CFP GROUP INC, THE  
ROBERTO CLARK  
1700 ROCKVILLE PIKE #400  
ROCKVILLE MD 20852-1631

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
---------------	----------	-----------------	-----

W912PQ-06-C-0004  
P00003  
Page 3 of 3

02-FEB-2007	1	FA6322 - 105 AW / NYANG CONTRACTING 105 AW ONE MILITIA WAY BLDG #204 STEWART ANGB NEWBURGH NY 12550-5042 636-2897 FOB: Destination	FA6322
-------------	---	---	--------

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
30-MAR-2007	1	FA6322 - 105 AW / NYANG CONTRACTING 105 AW ONE MILITIA WAY BLDG #204 STEWART ANGB NEWBURGH NY 12550-5042 636-2897 FOB: Destination	FA6322

(End of Summary of Changes)